(22) 18/12/2022 Laying of wetmix for 1st cross, 2nd cross road, 3rd cross road R.K Hegde Nagar.

(23) 19/12/2022 Laying of wet mix for 5th cross road & 10th cross road R.K Hegde Nagar.

(24) 22/12/2022 Laying of ~~wetmix~~ BM for 1st cross 2nd cross road, 3rd cross road RK Hegde Nagar.

(25) 24/12/2022 Laying of BC for 1st cross 2nd cross road, 3rd cross road RK Hegde Nagar.

(26) 26/12/2022 Laying of BM for 5th cross road & 10th cross road R.K Hegde Nagar.

(27) 31/12/2022 Drain Desilting for Ex-Service Man road, Shobhanagar main road, & 8th cross road.

(28) 01/1/2023 Earthwork for drain desilting in Ex-Service Man road Shobhanagar main road & 8th cross road.

(29) 03/1/2023 Earthwork excavation for drain in New Shanti nagar main road, 1st cross road.

Sl No	Dat		
1	7/1	15	2/12/2022	Layin of BC for 4th main road, 4th cross, 7th cross road 11th main road coffee Board layout.
2	8/	16	3/12/2022	Laying of BM for 3rd main road, 4th main road 5th cross road Balaji layout.
3	9	17	04/12/2022	Laying of BC for 3rd main road, 4th main road 5th cross road Balaji layout.
4		11	14/12/2022	Drain Desilting for 1st crs road, 2nd cross road, Hegde Nagar.
5		19	15/12/2022	Drain Desilting for GK Naidu School road. 10th cross road.
6		20	16/12/2022	Earthwork excavation for 1st cross road, 2nd cross road, 3rd cross road R.K Hegde Nagar.
		21	17/12/2022	Earthwork excavation for 5th cross road & 10th cross road R.K Hegde Nagar.

(30) 03/1/2023 Excavation of drain in 2nd cross road, 3rd cross road, 4th cross road & 5th cross road.

(31) 04/1/2023 Laying pcc bed concrete for drain in 1st cross road, 2nd cross road, 3rd cross road, 4th cross road & 5th cross road.

(32) 05/1/2023 Laying of Rabit Concrete for drain in 1st cross road, 2nd cross road, 3rd cross road, 4th cross road & 5th cross road in RK Hegde Nagar.

(33) 06/1/2023 Earth excavation for roads in Ex-Service Man road & Shabri Nagar main road.

(34) 07/1/23 Earth excavation for roads in 6th crs road & 7th crs road, 8th crs road, 1st cross road, 2nd cross road, 3rd & 4th & 5th cross in RK Hegde Nagar.

(35) 09/1/23 Laying of wet mix for roads in Ex-Service Man road & Shabri Nagar main road.

(36) 10/1/23 Laying of wet Mix for roads in 5th cross road, 6th cross road, 7th cross road in R.K Hegde Nagar.

(37) 11/1/23 Laying of wet mix for roads in Shakti Nagar 1st main crs road 2A, 2B & 2C in R.K Hegde Nagar.

(38) 12/1/23 Wall concreting for drains in 1st cross road, 2nd cross road, 3rd cross road, 4th cross road & 5th cross road in R.K Hegde nagar.

(39) 18/1/23 Laying of BM for Ex-Service man road, & Shakti nagar main road & 5th crs road in R.K Hegde nagar.

(40) 19/1/23 Laying of PCC for roads in 1st cross road, 2nd cross road 3rd cross road, 4th cross roads & 5th cross road in R.K Hegde Nagar.

(41) 20/1/23 Laying of precast slab for drains in 1st cross road, 2nd cross road, 3rd cross road 4th cross roads & 5th cross road in R.K Hegde Nagar.

(U2)	21/1/23	Laying of BC for Ex-Service Man road, Shakti Nagar main road in R.K Hegde Nagar.
(U3)	22/1/23	Laying of BC for 5th, 6th, 7th & 8th cross road in Shakti Nagar RK Hegde Nagar.
(U4)	23/1/23	Laying of BC for Shakti nagar 1st main 2A, 2B & 2C in R.K Hegde Nagar.
(U5)	28/1/23	Laying of Concrete ~~for~~ for road in 1st cross road, 2nd cross road, 3rd cross, 4th cross road & 5th cross road in R.K Hegde Nagar,
(U6)	29/1/23	Road marking.

halli In Ward No-05 and Kaveri Nagar and Shiradi Sai
nn.
if